

# **Exide's Draft Closure Implementation Plan (CIP)**

**Exide Technologies Advisory Group  
September 21, 2017**



Department of  
Toxic Substances Control

# Facility Closure Progress

**DTSC is currently working on:**

**Approving the Closure Implementation Plan (CIP):**

- Cal/OSHA reviewed HASP
- SCAQMD reviewed air monitoring protocols

**Securing a 3<sup>rd</sup> Party Oversight Contractor**

- Parsons



# What's Next

## Schedule:

- Stakeholder Kickoff Meeting Scheduled – September 27, 2017
  - DTSC
  - SCAQMD
  - City of Vernon
  - US EPA
  - ETAG Technical Advisor Dr. Wells
  - Exide
- Closure Activity – October, 2017
  - Mobilization/Ramp-up to begin
  - Initial work will begin inside containment buildings



# Closure Implementation

## Key Elements:

- Closure activities will be conducted within a dust-controlled enclosure
- Trucks carrying waste will have yellow flags and avoid residential areas
- Vehicle emission control equipment will meet Tier 4 diesel engine requirements for 100% of off-road vehicles; be subject to idling restrictions; use low sulfur diesel.
- Third-Party Quality Assurance Contractor (Parsons) will be on-site full time to document compliance with the Closure Plan and CIP



# SCAQMD Regulations

- **Exide's Title V Permit (to comply with SCAQMD Rule 1420.1)**
  - Requires daily lead and arsenic fence line monitoring
  - Total dust threshold is  $50 \text{ ug/m}^3$
  - Lead threshold is  $0.100 \text{ ug/m}^3$  (30-day average)
  - Arsenic threshold is  $10 \text{ ng/m}^3$  (24-hour average)
  - Lead and arsenic specific thresholds make this more protective than Rule 1466
- **Rule 1466 – Control of Particulate Dust from Contaminated Soils**
  - Total dust threshold is  $25 \text{ ug/m}^3$ , but no lead/arsenic-specific component
  - Specific to “earth moving activities” greater than 50 CYs
  - Soil removal is not anticipated during Phase 1 of Closure
  - Phase 2 soil removal will fully comply Rule 1466
- **Rule 403 - Fugitive Dust – requires dust minimizing BMPs**



# Closure Implementation

## Work Flow:

- Secure permits, mobilize, and set up temporary facilities
- Remove Hazardous Building Materials (asbestos, fluorescent tubes/bulbs, mercury switches, etc.)
- Decontaminate and dismantle Interim Status Units
- Deconstruct Buildings (within enclosure)
- Remove and Deconstruct Kettles (within enclosure)
- Conduct Soil Sampling at the facility property
- Develop Plan for Phase 2 – (soils and foundations, to dovetail with on-site corrective action)



# Further Deconstruction Information

## CIP Overview Webcast (From March 2017):

■ Here:

<http://www.dtsc.ca.gov/HazardousWaste/Projects/ExideClosure.cfm>

■ Includes

- HAKI System Overview
- Description of deconstruction sequencing and anticipated equipment
- Description of Kettle Removal by Gantry Cranes



# Questions and Comments

- If you have additional questions please contact me or DTSC's Exide Closure and Corrective Action Project Managers:

Pete Ruttan, PG – Unit Chief

[Peter.Ruttan@dtsc.ca.gov](mailto:Peter.Ruttan@dtsc.ca.gov)

916-255-3777

Matt Wetter, PE, QEP – Closure Project Manager

[Matthew.Wetter@dtsc.ca.gov](mailto:Matthew.Wetter@dtsc.ca.gov)

916-255-6629

Joel Bauman, PG, PMP – Corrective Action Project Manager

[Joel.Bauman@dtsc.ca.gov](mailto:Joel.Bauman@dtsc.ca.gov)

916-255-3630

