

Exide Project Schedule

ID	Task Name	Duration	Start	Finish	15																							
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
1	Notification to Exide of Intent to Deny Permit	0.38 edays	Fri 2/27/15	Fri 2/27/15																								
2	Approval of 2015 Amended Stip and Order	1 day	Fri 3/27/15	Fri 3/27/15																								
3	Withdrawal of Permit Application and Notification of Closure	0.38 edays	Tue 4/7/15	Tue 4/7/15																								
4	Closure Plan	141 days?	Tue 4/7/15	Thu 10/22/15																								
5	Prepare Closure Plan	29 days?	Tue 4/7/15	Fri 5/15/15																								
6	Submit Closure Plan	0 days	Fri 5/15/15	Fri 5/15/15																								
7	Deliver Closure Plan to Support Staff	0 hrs	Fri 5/15/15	Fri 5/15/15																								
8	Review Closure Plan	21 days	Mon 5/18/15	Tue 6/16/15																								
9	Deliver Signed Support Staff Memorandums to Project Manager	0 days	Tue 6/16/15	Tue 6/16/15																								
10	Issue Notice of Deficiency	2 days	Tue 6/16/15	Wed 6/17/15																								
11	Prepare Revised Closure Plan	28 days	Thu 6/18/15	Mon 7/27/15																								
12	Submit Revised Closure Plan	1 day	Tue 7/28/15	Tue 7/28/15																								
13	Deliver Revised Closure Plan to Support Staff	8 hrs	Wed 7/29/15	Wed 7/29/15																								
14	Review Revised Closure Plan	14 days	Thu 7/30/15	Tue 8/18/15																								
15	Prepare Proposed Revisions to Closure Plan	25 days	Wed 8/19/15	Wed 9/23/15																								
16	Solicit Input from Advisory Group	1 day?	Thu 9/24/15	Thu 9/24/15																								
17	Incorporate Advisory Group Input	5 days	Fri 9/25/15	Thu 10/1/15																								
18	Issue Proposed Revisions to Exide	1 day	Fri 10/2/15	Fri 10/2/15																								
19	Submit Second Revised Closure Plan	14 days	Mon 10/5/15	Thu 10/22/15																								
20	CEQA	160 days?	Fri 3/27/15	Mon 11/9/15																								
21	Prepare Memorandum of Understanding and Scope of Work for EIR	31.38 edays	Fri 3/27/15	Mon 4/27/15																								
22	Execute Memorandum of Understanding	5 days	Mon 4/27/15	Fri 5/1/15																								
23	Prepare Notice of Preparation (EIR) and Public Notice	4 days	Mon 5/4/15	Thu 5/7/15																								
24	Submit NOP and Public Notice for DTSC Review	0 hrs	Thu 5/7/15	Thu 5/7/15																								
25	Distribute NOP	0 hrs	Thu 5/7/15	Thu 5/7/15																								
26	DTSC Review of Draft NOP	1 day	Fri 5/8/15	Fri 5/8/15																								
27	Provide Comments on Draft NOP	8 hrs	Mon 5/11/15	Mon 5/11/15																								
28	Finalize NOP	8 days	Tue 5/12/15	Thu 5/21/15																								
29	Translate Public Notice	1 day?	Fri 5/22/15	Fri 5/22/15																								
30	Prepare Public Scoping Notice Text and Print NOP (5 copies, 1 electronic)	1 day	Tue 5/26/15	Tue 5/26/15																								
31	Mail NOP	1 day?	Wed 5/27/15	Wed 5/27/15																								
32	Publish NOP Docs to Envirostor and Website	8 hrs	Thu 5/28/15	Thu 5/28/15																								
33	Public Notice of Notice of Preparation	0 hrs	Thu 5/28/15	Thu 5/28/15																								
34	30 Day Comment Period	32 edays	Thu 5/28/15	Mon 6/29/15																								
35	Prepare for Public Scoping Session	14 days	Fri 5/29/15	Wed 6/17/15																								
36	Public Scoping Session	1 day	Thu 6/18/15	Thu 6/18/15																								
37	Prepare First Partial Admin Draft EIR	42 days	Mon 5/4/15	Wed 7/1/15																								
38	DTSC Review of First Partial Admin Draft	6 days	Thu 7/2/15	Thu 7/9/15																								
39	Prepare Revised Admin Draft	13 days?	Fri 7/10/15	Tue 7/28/15																								
40	Incorporate Updated Closure Plan into Second Admin Draft	28 days	Wed 7/29/15	Fri 9/4/15																								
41	AG Prepares Updated Construction Spreadsheet	2 days?	Wed 7/29/15	Thu 7/30/15																								
42	Prepare Air Quality, Traffic, Noise and Summary Chapters	32 days	Fri 7/31/15	Tue 9/15/15																								
43	DTSC Review of Second Admin Draft	10 days	Wed 9/16/15	Tue 9/29/15																								
44	Prepare Final Draft EIR	10 days	Wed 9/30/15	Tue 10/13/15																								
45	DTSC Review of Final Draft EIR	3 days	Wed 10/14/15	Fri 10/16/15																								
46	Preliminary Approval of Modified Revised Closure Plan	3 days	Mon 10/19/15	Wed 10/21/15																								
47	Prepare Draft Final EIR and Public Notice Text	10 days	Mon 10/19/15	Fri 10/30/15																								
48	Translate Draft EIR Executive Summary	5 days	Mon 11/2/15	Fri 11/6/15																								
49	Mail Draft Final EIRs (5 copies and 1 electronic)	1 day	Mon 11/9/15	Mon 11/9/15																								
50	Prepare Notice of Completion	3 days	Mon 11/2/15	Wed 11/4/15																								
51	Public Process	103 days	Thu 10/22/15	Fri 3/18/16																								
52	Prepare Public Notice Documents	13 days	Thu 10/22/15	Mon 11/9/15																								
53	Public Notice Closure Plan	1 day	Tue 11/10/15	Tue 11/10/15																								
54	File Notice of Completion	1 day	Thu 11/12/15	Thu 11/12/15																								
55	45 Day Public Comment Period	45 edays	Thu 11/12/15	Sun 12/27/15																								
56	Prepare for Public Hearing	18 days	Thu 11/12/15	Wed 12/9/15																								
57	Public Hearing	0 days	Wed 12/9/15	Wed 12/9/15																								
58	15 Day Extension of Public Comment Period	15 edays	Sun 12/27/15	Mon 1/11/16																								
59	Consider Comments and Prepare Final EIR	35 days	Tue 1/12/16	Mon 2/29/16																								
60	Consider Comments and Prepare Final Closure Plan	35 days	Tue 1/12/16	Mon 2/29/16																								
61	Prepare Response to Comments	35 days	Tue 1/12/16	Mon 2/29/16																								
62	Prepare Public Notice Documents	7 days	Tue 3/1/16	Wed 3/9/16																								
63	Public Notice Final Decision	1 day	Thu 3/10/16	Thu 3/10/16																								
64	Provide Final EIR to Agencies	0 days	Wed 3/9/16	Wed 3/9/16																								
65	Certify EIR	7 days	Thu 3/10/16	Fri 3/18/16																								
66	Closure Plan Implementation	24 mons	Mon 3/21/16	Fri 1/19/18																								

Project: Project2
Date: Wed 10/7/15

Task		Rolled Up Milestone		Project Summary		Inactive Milestone		Manual Summary Rollup		Progress	
Milestone		Rolled Up Progress		Group By Summary		Inactive Summary		Manual Summary		Deadline	
Summary		Split		Inactive Task		Manual Task		Start-only			
Rolled Up Task		External Tasks		Inactive Task		Duration-only		Finish-only			