

Department of Toxic Substances Control
Project Status Update
For
Wyle Laboratories Norco Facility Site
January 31, 2005

SITE INVESTIGATION/CLEANUP DOCUMENTS

- DTSC is reviewing the Revised Draft Remedial Investigation (RI) Work plan dated November 24, 2004. This document provides a detailed plan for the further assessment and characterization of chemicals in soil gas, soil, surface water, and ground water at the Wyle Labs site. The purpose of the Remedial Investigation is to define the nature and extent of Wyle-related contamination both on the site and in the surrounding community. This investigation includes the evaluation of bedrock fractures and offsite investigation near the northwestern boundary. The fracture analysis will help locate possible areas where contaminated groundwater may have migrated, and these areas can then be sampled. The RI Work plan was placed in the public information repositories on December 2, 2004. DTSC has not received any comments from the community. DTSC anticipates issuing comments and/or approving the Work plan by February 3, 2005

- DTSC is reviewing the Revised Report of Additional Investigation Along Site Boundary dated December 22, 2004. The report presents the results of the sampling conducted along the areas northwest, west, and southwest of the former Wyle Laboratories facility. The purpose of the Boundary Assessment was to determine whether Wyle related contaminants have impacted the surrounding community. Boundary sampling included soil, soil gas, surface water and groundwater along the boundaries of the site. Boundary sampling results revealed the presence of contamination near Wyle's northwestern boundary. Consequently, soil gas sampling was conducted along Golden West Lane and on residential properties.

- DTSC held a meeting with Wyle to discuss the revised project schedule. DTSC revised the schedule, submitted by Wyle, to include more details and shorter timeframes for completion of investigation and cleanup activities. The revised schedule has been included as an attachment to this weekly update.

INVESTIGATION/CLEANUP FIELD WORK

- DTSC has received responses to the groundwater well survey. The purpose of the survey is to identify residents within half a mile from Wyle who have private groundwater wells, whether in use or not. Several residents indicated that they have private well on their property. Wyle and DTSC staff conducted interviews and well inspections of three of these wells. Wells will be sampled as necessary. Two wells were buried underground, and could not be visually inspected. Wyle will submit a work plan for sampling private wells by February 14, 2005. DTSC

and Wyle will continue to contact and interview other residents with wells. Appropriate action will be taken based on sampling results.


PUBLIC PARTICIPATION:

- DTSC staff participated in an interagency meeting to discuss the most recent collaborative public meeting. Participants included DTSC, the City of Norco, the County Environmental Health agency, the state Department of Health Services, and the chair of the Community Advisory Group. These agencies will continue to work together to share information and expertise during the site investigation and cleanup.

RAW, RI, FS, RAP, RD, and RA Schedule
Wyle Laboratories
Norco, California

Tue 2/1/05

ID	Task Name	Duration	Start	Finish	03		2004				2005				2006				2007			
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	
142	Area F-5	80 days	Tue 3/22/05	Mon 7/11/05																		
143	Area G, N, L and S	80 days	Tue 3/22/05	Mon 7/11/05																		
144	Area H	80 days	Tue 3/22/05	Mon 7/11/05																		
145	Area I	80 days	Tue 3/22/05	Mon 7/11/05																		
146	Area J	80 days	Tue 3/22/05	Mon 7/11/05																		
147	Area K	80 days	Tue 3/22/05	Mon 7/11/05																		
148	Area M	80 days	Tue 3/22/05	Mon 7/11/05																		
149	Quarry	80 days	Tue 3/22/05	Mon 7/11/05																		
150	Guard Shack	80 days	Tue 3/22/05	Mon 7/11/05																		
151	Trenching/excavation F5-5, K	80 days	Tue 3/22/05	Mon 7/11/05																		
152	Areas without letter designation	80 days	Tue 3/22/05	Mon 7/11/05																		
153	On-site & Off-site Geologic evaluation	125 days	Tue 3/1/05	Mon 8/22/05																		
154	Aerial Photo, Lineament Analysis and Field Mappi	10 days	Tue 3/1/05	Mon 3/14/05																		
155	Coreholes	60 days	Tue 3/1/05	Mon 5/23/05																		
156	Wyle Submits Fracture Pattern Analysis Report	30 days	Tue 5/24/05	Mon 7/4/05																		
157	DTSC Reviews and Comments on Report	15 days	Tue 7/5/05	Mon 7/25/05																		
158	Wyle incorporates comments and finalizes Report	10 days	Tue 7/26/05	Mon 8/8/05																		
159	DTSC approves Report	10 days	Tue 8/9/05	Mon 8/22/05																		
160	RI Report	110 days	Tue 7/12/05	Mon 12/12/05																		
161	Ecological Assessment	6 wks	Tue 7/12/05	Mon 8/22/05																		
162	Baseline Human Health Risk Assessment	6 wks	Tue 7/12/05	Mon 8/22/05																		
163	Wyle prepares RI report	12 wks	Tue 7/12/05	Mon 10/3/05																		
164	DTSC reviews/comments on RI report	20 days	Tue 10/4/05	Mon 10/31/05																		
165	Wyle revises RI report	20 days	Tue 11/1/05	Mon 11/28/05																		
166	DTSC reviews/approves RI report	10 days	Tue 11/29/05	Mon 12/12/05																		
167	FEASIBILITY STUDY (FS)	90 days	Mon 12/12/05	Mon 4/17/06																		
168	Scoping Meeting	0 days	Mon 12/12/05	Mon 12/12/05																		
169	Wyle prepares FS report	6 wks	Tue 12/13/05	Mon 1/23/06																		



Project: Wyle Project schedule Date: Tue 2/1/05	Task		Milestone		External Tasks		External Milestone	
	Split		Summary		External Milestone		Deadline	
	Progress		Project Summary		External Milestone			

RAW, RI, FS, RAP, RD, and RA Schedule
Wyle Laboratories
Norco, California

Tue 2/1/05

ID	Task Name	Duration	Start	Finish	03		2004				2005				2006				2007			
					Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3					
170	DTSC reviews/comments FS report	20 days	Tue 1/24/06	Mon 2/20/06																		
171	Wyle revises FS report	20 days	Tue 2/21/06	Mon 3/20/06																		
172	DTSC reviews/approves FS report	20 days	Tue 3/21/06	Mon 4/17/06																		
173	REMEDIAL ACTION PLAN (RAP)	122 days	Tue 4/18/06	Wed 10/4/06																		
174	Wyle prepares draft RAP	30 days	Tue 4/18/06	Mon 5/29/06																		
175	DTSC reviews/comments on draft RAP	20 days	Tue 5/30/06	Mon 6/26/06																		
176	Wyle revises draft RAP	10 days	Tue 6/27/06	Mon 7/10/06																		
177	DTSC reviews/approves draft RAP	10 days	Tue 7/11/06	Mon 7/24/06																		
178	CEQA	20 days	Tue 6/27/06	Mon 7/24/06																		
179	Public Comment Period	30 edays	Mon 7/10/06	Wed 8/9/06																		
180	DTSC prepares responsiveness Summary	10 days	Thu 8/10/06	Wed 8/23/06																		
181	Wyle revises RAP per CEQA comments	10 days	Thu 8/24/06	Wed 9/6/06																		
182	DTSC approves RAP	20 days	Thu 9/7/06	Wed 10/4/06																		
183	Remedial Design (RD)	100 days	Tue 7/25/06	Mon 12/11/06																		
184	Wyle prepares RD	60 days	Tue 7/25/06	Mon 10/16/06																		
185	DTSC reviews/comments on RD	20 days	Tue 10/17/06	Mon 11/13/06																		
186	Wyle revises RD	10 days	Tue 11/14/06	Mon 11/27/06																		
187	DTSC reviews/approves RD	10 days	Tue 11/28/06	Mon 12/11/06																		
188	Remedial Action (RA)	100 days	Tue 12/12/06	Mon 4/30/07																		
189	Fieldwork	40 days	Tue 12/12/06	Mon 2/5/07																		
190	Wyle prepares RA report	20 days	Tue 2/6/07	Mon 3/5/07																		
191	DTSC reviews/comments on RA report	20 days	Tue 3/6/07	Mon 4/2/07																		
192	Wyle revises RA	10 days	Tue 4/3/07	Mon 4/16/07																		
193	DTSC reviews/approves RA report	10 days	Tue 4/17/07	Mon 4/30/07																		
194	ESTIMATED END PROJECT DATE	0 days	Mon 4/30/07	Mon 4/30/07																		4/30



Project: Wyle Project schedule
Date: Tue 2/1/05

Task		Milestone		External Tasks		External Milestone	
Split		Summary		External Milestone		Deadline	
Progress		Project Summary		External Milestone			

Carol Serlin
Project Engineer

Matt Letany
Project Coordinator