

**Department of Toxic Substances Control
Project Status Update
for
Wyle Laboratories Norco Facility Site
February 26, 2007**

Project Activities

- DTSC participated in the Norco city council meeting to provide an update on the Wyle project. DTSC indicated that an aquifer test was completed and results indicate that groundwater can be pumped from the northwest area. Members were informed that sodium permanganate injection started and will last for a couple of months. The study was conducted to evaluate whether this technology can be effective in cleaning up contamination in groundwater. DTSC informed the members that indoor air testing was completed in November and December and members will be briefed once DTSC completes its evaluation. Additionally, DTSC indicated that the first round of sub-slab soil gas sampling was completed and contamination was not detected underneath the Science building. The second round of sampling will be conducted in June 2007 after which DTSC will make its final determination regarding vapor intrusion.

Activities completed last week:

Onsite:

- Initiated permanganate injection in Area F and associated process monitoring.
- Conducted O&M activities on Compound Five.
- Conducted O&M activities on Compounds Three. Compounds Two and Four will not operate until the completion of the sodium permanganate demonstration plan in Area F.

Offsite:

- Conducted soil gas sampling using vapor probes on Golden West Lane.

Activities planned for this week

Onsite:

- Conduct O&M activities on Compounds Three.
- Continue sodium permanganate injection in Area F.
- Conduct O&M activities on Compounds Five.

Offsite:

- None to report.

PUBLIC PARTICIPATION

- None to report.