



Linda S. Adams
Secretary for
Environmental Protection



Department of Toxic Substances Control

Maureen F. Gorson, Director
5796 Corporate Avenue
Cypress, California 90630



Arnold Schwarzenegger
Governor

Department of Toxic Substances Control Project Status Update for Former Wyle Laboratories Norco Facility Site July 20, 2007

PROJECT ACTIVITIES

- DTSC conducted indoor air and sub-slab sampling at a Buckboard Lane home. Five (5) sub-slab samples and seven (7) indoor air samples were collected. DTSC expects to receive the results within four weeks (4) at which time the evaluation of the data will be conducted.
- DTSC completed quality assurance and quality control (QA/QC) indoor air sampling at four homes surrounding former Wyle property. The QA/QC sampling is a part DTSC oversight of second round of indoor air sampling at 27 homes being conducted by the contractor. The contractor expects to complete the sampling at the end of July.
- DTSC participated in the city council meeting on July 18, 2007 to update members of the project status including progress of additional bedrock evaluation, indoor air and sub-slab sampling and second round of sampling at Norco High School, Science Building. One of the council member informed DTSC that Corona-Norco Unified School District (district) plans to expand the Norco High School. The Corona-Norco Unified School District plans to request DTSC oversight for expansion.
- DTSC issued comments associated with the Revised Interim Remedial Investigation Report (report). The revisions to the report will be submitted to DTSC by July 27, 2007. After review of the revisions, DTSC will approve the report and the final version will be placed in the repositories.

ACTIVITIES COMPLETED LAST WEEK

Onsite:

- Continued third quarter routine quarterly sampling;

- Continued drilling holes in the Northwest Area as part of additional bedrock evaluation;
- Initiated construction of piezometers. The piezometers will be used for measuring water levels in the sub-surface;
- Conducted operations and maintenance (O&M) activities for soil vapor extraction system and monitoring of permanent probes on Golden west Lane;

Offsite:

- Continued third quarter routine quarterly sampling;
- Continued second round of indoor air sampling at 27 homes;

ACTIVITIES PLANNED FOR THIS WEEK

Onsite:

- Continue drilling holes associated with additional bedrock evaluation in the Northwest Area;
- Continue third quarter routine quarterly sampling;
- Continue O&M activities for soil vapor extraction system;
- Continue construction of piezometers. The piezometers will be used for measuring water levels in the sub-surface;
- Initiate sampling of 30 wells in Area F for monitoring of sodium permanganate demonstration test;

Offsite:

- Visit Norco High School to mark locations for sub-slab sampling next week; conduct sub-slab sampling;
- Conduct quarterly indoor air sampling at 2281 Goldenwest Lane;
- Continue third quarter routine quarterly sampling;
- Continue second round of indoor air sampling at 27 homes;
- Conduct field work associated sub-slab depressurization at Buckboard Lane home;

ADDITIONAL ACTIVITIES PLANNED FOR JULY

- Complete installation of sub-slab depressurization system at Buckboard Lane home;
- Complete sub-slab sampling at Norco High School, Science Building;
- Complete indoor air and sub-slab soil gas sampling at Buckboard Lane home;

Former Wyle Laboratories Norco Facility Site
July 23, 2007
Page 2

- Continue review of Screening Feasibility Study;

PUBLIC PARTICIPATION:

- None to report.