



Department of Toxic Substances Control



Maureen F. Gorson, Director 5796 Corporate Avenue Cypress, California 90630

Department of Toxic Substances Control (DTSC) Project Status Update Former Wyle Laboratories Norco Facility Site **December 7, 2007**

Reviews In-Progress

- Evaluation of Background Metals in Ground Water;
- Operations and Maintenance Plan for Hydraulic Containment System in North West Area:
- Sodium Permanganate Performance Assessment Report;
- Third Quarter 2007, Routine Monitoring Report;

Activities completed last week

Onsite:

- Initiated extraction well development for hydraulic containment system (HCS). Started construction of concrete pad for HCS and trenching for piping;
- Started obtaining electrical power for the HCS;
- Conducted operations and maintenance (O&M) activities for soil vapor extraction system including checking rain gauge;

Offsite:

- Continued sampling of vapor probes on Golden West Lane;
- Conducted indoor air testing at a home on Buckboard Lane;

Former Wyle Laboratories Norco Facility Site December 10, 2007 Page 2

Activities planned for this week

Onsite:

- Continue construction of pads and installing piping for HCS; conduct pressure testing for the piping;
- Continue electrical work and start installing lights around HCS;
- Continue O&M activities for soil vapor extraction system;

Offsite:

None to report;

Repository Update

The following table provides the title and date the documents were sent to the repositories:

Title	Date Sent to Repositories
Revised Interim Remedial Investigation Report	9/13/2007
Soil Gas Sampling, Additional IAQ Sampling, and Sub-slab Depressurization at 2368 Buckboard Lane, Norco, California	9/17/2007
Wyle Response to DTSC 12-20-06 Comments to Interim Remedial Investigation Report Prepared by ENVIRON on September 8, 2006 for Wyle Laboratories, Inc.	9/17/2007
Continuation of Performance Monitoring Demonstration Plan	9/17/2007
Data Transmittal: Response to DTSC Comments Dated July 20, 2007	9/17/2007
NPDES Permit No. CAG918001 Monitoring Report for April 1 to June 30, 2007	9/17/2007
Technical Memorandum for On-Site Northwest Area - Tracer Test	9/17/2007