



Linda S. Adams
Secretary for
Environmental Protection



Department of Toxic Substances Control

Maureen F. Gorson, Director
5796 Corporate Avenue
Cypress, California 90630



Arnold Schwarzenegger
Governor

Department of Toxic Substances Control Project Status Update for Former Wyle Laboratories Norco Facility Site June 15, 2007

PROJECT ACTIVITIES

- The Department of Toxic Substances Control (DTSC) completed the review of the Data Transmittal associated with Soil Gas Sampling Results from Passive and Permanent vapor Probes, Area A. The data indicates that contamination is limited and is adequately delineated.
- DTSC completed its review of data transmittal associated with indoor air and soil gas sampling at a residence on Buckboard Lane. The sampling results indicate that additional investigation is necessary at this home. A Technical Memorandum (TM) including the scope of work will be submitted to DTSC this week for review and approval;
- DTSC plans to approve Technical Memorandum (TM) for hydraulic containment of contamination in groundwater at the Northwest Area this week. Wyle prepared this Technical Memorandum in response to DTSC's request. The scope of work is developed to include monitoring and pumping of groundwater so that further migration of contamination can be controlled from the Northwest Area;
- DTSC expects to receive responses to comments on the TM for Additional Bedrock Evaluation in the Northwest Area on June 22, 2007. DTSC conditionally approved the TM on June 7, 2007. The scope of work includes conducting down-hole geophysics with acoustic televiewer and video logging and installing nested piezometers/monitoring wells. The objective of this investigation is to obtain information regarding the potential source areas and migration patterns down gradient of Northwest and Motor pool Areas. The information is important in planning an effective onsite and offsite remediation;

- DTSC is currently reviewing the Final Interim Remedial Investigation Report. The review is delayed because several other Technical Memorandums were prioritized for review. DTSC plans to complete its review at the end of June.

REPORTS UNDER REVIEW

- Interim Remedial Investigation Report;
- Technical Memorandum Hydraulic Containment for Northwest Area;

ACTIVITIES COMPLETED LAST WEEK

Onsite:

- Conducted field performance monitoring for demonstration plan in Area F;
- Conducted O&M activities for soil vapor extraction system and also obtained monthly vacuum readings from the probes;

Offsite:

- None to report.

ACTIVITIES PLANNED FOR THIS WEEK

Onsite:

- Continue field performance monitoring for demonstration plan in Area F.
- Start field work associated with core holes in the Northwest Area in the week of June 18;
- Conduct O&M activities for soil vapor extraction system;

Offsite:

- Install FLUTe liners in coreholes CH-8 and CH-9;

PUBLIC PARTICIPATION

- None to report.

PROJECT SCHEDULE

- DTSC is finalizing the overall project schedule and plans to provide a summary as soon as the schedule becomes available.