



Linda S. Adams
Secretary for
Environmental Protection



Department of Toxic Substances Control

Maureen F. Gorson, Director
5796 Corporate Avenue
Cypress, California 90630



Arnold Schwarzenegger
Governor

Department of Toxic Substances Control Project Status Update for Former Wyle Laboratories Norco Facility Site July 27, 2007

PROJECT ACTIVITIES

- DTSC completed the oversight of second round of sub-slab sampling at Norco High School Science Building last week. The sampling was conducted on July 26 and 27; the results will be available at the end of September;
- DTSC continued to oversee the second round of indoor air sampling at 27 homes on Golden west Lane, Third Street, Buckboard Lane and Hillside Avenue. The sampling will be completed at the end of July with the exception of one home on Goldenwest Lane. This home will be sampled in mid-August;

ACTIVITIES COMPLETED LAST WEEK

Onsite:

- Continued third quarter routine quarterly sampling;
- Continued drilling holes in the Northwest Area as part of additional bedrock evaluation; continued piezometer installation and development; piezometers will be used for measuring water levels;
- Conducted operations and maintenance (O&M) activities for soil vapor extraction system;

Offsite:

- Continued third quarter routine quarterly sampling;

ACTIVITIES PLANNED FOR THIS WEEK

Onsite:

- Continue drilling holes associated with additional bedrock evaluation in the Northwest Area; continue installation and development of piezometers;
- Continue third quarter routine quarterly sampling;
- Continue O&M activities for soil vapor extraction system;

Offsite:

- Conduct quarterly indoor air sampling at 2281 Goldenwest Lane;
- Continue third quarter routine quarterly sampling;

ADDITIONAL ACTIVITIES PLANNED FOR AUGUST

- Start reviewing Second Quarter Routine Quarterly Sampling Report; the report will be submitted to DTSC on July 31, 2007;
- Install sub-slab depressurization system at Buckboard Lane home;
- Finalize the Interim Remedial Investigation Report;
- Continue review of the Screening FS;

REPOSITORY UPDATE

The documents listed below have been sent to the repositories:

- Technical Memorandum, Hydraulic Containment of Northwest Area dated May 4, 2007;
- Technical Memorandum, On-Site Northwest Area-Additional Bedrock Evaluation dated May 25, 2007;
- Comment Response Table, DTSC 6-7-07 Comments to On-Site Northwest Area-Additional Bedrock dated June 22, 2007;
- Comment Response Table, First Quarter 2007 Routine Monitoring Report, Quarterly Groundwater Sampling Extraction and Treatment System Monitoring, Permanent Vapor Probe Sampling dated June 22, 2007
- Technical Memorandum, First Addendum for Hydraulic Containment of Northwest Area Treatability Study dated June 28, 2007;
- Technical Memorandum, Second Addendum for Hydraulic Containment of Northwest Area Treatability Study dated June 29, 2007;

PUBLIC PARTICIPATION

Former Wyle Laboratories Norco Facility Site
July 30, 2007
Page 2

- None to report.