

**Department of Toxic Substances Control
Project Status Update
for
Wyle Laboratories Norco Facility Site
November 13, 2006**

Project Activities

- DTSC issued comments on Wyle's proposal to conduct additional characterization of groundwater both onsite and offsite. DTSC directed Wyle to add additional wells and also recommended to relocate some of the proposed wells. The field work is expected to start this month.
- DTSC is currently reviewing the Interim Remedial Investigation Report (RI). The RI is compilation of both the on site and offsite data from March 2005 through July 2006 including the results presented in the Bedrock Study, Remedial Investigation Report. The RI includes all the relevant investigation results, baseline and ecological risk assessments. The RI also provides recommendations for further investigation for additional delineation. DTSC expects to complete its review in November.
- DTSC has approved the modified proposal to initiate second round of indoor air sampling at 27 homes. Currently, the plan is to start sampling this week and depending on the schedule continue through November-December time frame.
- DTSC staff met with a former Wyle employee to discuss potential issues regarding historical activities/work practices.

Activities completed last week: (See attached map)

Last week

Onsite:

- Performed (and completed) soil step out sampling in on site areas as part of the ongoing Remedial Investigation (RI).
- Continued fourth quarter groundwater sampling of monitoring and extraction wells.
- Collected ground water samples from piezometers for measuring water levels in the northwest area. These piezometers will be used for measuring water level changes during the Aquifer Test and 2-Phase Pilot test.
- Conducted O&M activities on Compounds Three, and Four in Areas F and H onsite. Compound 2 turned off for Demonstration Plan.
- Installed dedicated bladder pumps in MW wells for quarterly sampling.

Offsite:

- Continued collecting vacuum measurements in monitoring and extraction wells associated with the extraction system on the Wyle property near Golden West Lane.
- Conducted O&M activities on Compound Five in Northwest Area.

Activities planned for this week (See attached map for all the designated locations)

Onsite:

- Conduct ground water step out sampling in on site areas as part of the ongoing Remedial Investigation (RI).
- Conduct O&M activities on Compound Three. Troubleshoot associated high voltage electrical problems encountered with transformers. Compound 2 turned off for Demonstration Plan.
- Continue fourth quarter groundwater sampling of monitoring and extraction wells.

Offsite:

- Conduct IAQ sampling at 11 residences on November 14, 15, 16, and 18, 2006: 965, 975, 995, 1002, and 1007 Third Street, 2307, 2288, 2337, and 2368 Buckboard Lane, 2330 Golden West Lane, and 2356 Hillside Avenue.
- Continue collecting vacuum measurements in monitoring and extraction wells associated with the extraction system on the Wyle property near Golden West Lane.
- Conduct O&M activities on Compound Five in Northwest Area.

PUBLIC PARTICIPATION

- None to report.

