

**Department of Toxic Substances Control
Project Status Update
for
Wyle Laboratories Norco Facility Site
July 17, 2006**

KEY SITE INVESTIGATION/CLEANUP ACTIVITIES

- Workers have so far completed indoor air sampling of 26 residences. DTSC has required this sampling to ensure that residents continue to be safe. DTSC will provide sampling results to the residents as soon as they become available.
- DTSC completed its evaluation of indoor air sampling for Buildings B and D (Buildings). The results indicated very low detections of vinyl chloride in two of the eleven indoor air samples. These detections are much lower than the detections in the Science Building. There is no risk to the students and the teachers and these Buildings continue to be safe. DTSC however continues to be concerned regarding the presence of vinyl chloride in these Buildings and is requiring Wyle to conduct additional indoor air, soil gas, and groundwater sampling. Additionally, shallow groundwater contaminated with trichlorethene (TCE) may be a potential source of vinyl chloride in the indoor air. DTSC is also requiring Wyle to evaluate feasibility of groundwater treatment at the Norco High School.

Ongoing Remedial Investigation activities: (See attached map for all the designated locations)

Last week

Onsite:

- Conducted O&M activities on Compounds Two, Three, and Four in Areas F and H onsite.
- Conducted initial sampling of newly installed wells MW-14B, -49, -50, -51, and 52.
- Began Third Quarter 2006 ground water sampling activities, including collecting water levels in all on-site wells.

Offsite:

- Began Third Quarter 2006 ground water sampling activities, including collecting water levels in all off-site wells.
- Continued collecting vacuum measurements in monitoring and extraction wells associated with the extraction system on the Wyle property near Golden West Lane.

Sampling planned for this week (See attached map for all the designated locations)

Onsite:

- Conduct O&M activities on Compounds Two, Three, and Four in Areas F and H onsite.
- Continue Third Quarter 2006 ground water sampling activities.

Offsite:

- Conduct heating, ventilation, and air conditioning (HVAC) evaluation of the Norco High School Science Building during the weekend of July 21 - 22, 2006 after the proposal is approved.
- Continue collecting vacuum measurements in monitoring and extraction wells associated with the extraction system on the Wyle property near Golden West Lane.

PUBLIC PARTICIPATION

- None to report.

