

**Department of Toxic Substances Control
Project Status Update
for
Wyle Laboratories Norco Facility Site
August 7, 2006**

KEY SITE INVESTIGATION/CLEANUP ACTIVITIES

- DTSC approved the In-Situ Chemical Oxidation Demonstration Plan. The demonstration plan will consist of a test to evaluate effectiveness of chemical oxidation of shallow groundwater on-site. If the demonstration plan is successful, it may be implemented for offsite groundwater to cleanup the offsite shallow groundwater plume. The plume can be a source of potential exposure to indoor air contamination.
- The contractor completed the installation of economizer units to heating, ventilation, and air conditioning (HVAC) system for three rooms at Science Building at Norco High School. Previous sampling in fall 2005 and winter 2006 had indicated vinyl chloride in the Science Building. The economizer units are installed to evaluate whether vinyl chloride concentrations can be reduced.

Ongoing Remedial Investigation activities: (See attached map for all the designated locations)

Last week

Onsite:

- Conducted O&M activities on Compounds Two, Three, and Four in Areas F and H onsite.
- Continued Third Quarter 2006 ground water and permanent vapor wells sampling activities.

Offsite:

- Collected post-HVAC modification indoor air sampling at Norco High School Science Building beginning on August 3, 2006.
- Continued collecting vacuum measurements in monitoring and extraction wells associated with the extraction system on the Wyle property near Golden West Lane. The system is pulling vapors from underneath homes at the terminus of Golden west lane.

Sampling planned for this week (See attached map for all the designated locations)

Onsite:

- Collect bi-weekly water level measurements in on-site wells MW-14 and MW-15.

- Conduct O&M activities on Compounds Two, Three, and Four in Areas F and H onsite.
- Continue Third Quarter 2006 ground water sampling activities.

Offsite:

- Collect bi-weekly water level measurements in off-site wells MW-16 and MW-19 through MW-31.
- Continue collecting vacuum measurements in monitoring and extraction wells associated with the extraction system on the Wyle property near Golden West Lane.
- Continue Third Quarter 2006 ground water sampling activities.

PUBLIC PARTICIPATION

- None to report.

