

**Department of Toxic Substances Control
Project Status Update
for
Wyle Laboratories Norco Facility Site
December 19, 2005**

SITE INVESTIGATION/CLEANUP

The installation and operations of the vapor extraction is expected to start at the end of December. The operation of the vapor extraction system will also help prevent vapor intrusion into the homes at the terminus of Golden West lane. Wyle plans to operate the vapor extraction system for two weeks and will subsequently conduct indoor air sampling.

Test start-up of the vacuum unit on the Wyle property is tentatively scheduled for this week.

Ongoing Remedial Investigation activities:

Last week

Onsite:

No activities to report.

Offsite:

- We inspected the Science Building last week at Norco High School to identify sampling locations for Indoor Air Sampling. We are requiring Wyle to test all first floor laboratories and classrooms, utility rooms, and bathrooms. The purpose is to find the potential source of vinyl chloride and TCE detected in the previous sampling events in July and September. Two separate samples, one with the Heating, Ventilation, and Air Conditioning (HVAC) system off and other with HVAC system on, will be collected to evaluate whether there are any detections of TCE, vinyl chloride, and other chemicals inside these rooms and whether operation of HVAC system has any impacts on the concentrations of chemicals detected.
- Wyle will conduct an evaluation of HVAC system operations at 2281 Golden West Lane to ensure that the system is operating properly. Previously, during indoor air quality sampling at this residence, TCE was detected in all three indoor air samples. The evaluation may require adjustments of the HVAC system including modification to the exchange rates.

PUBLIC PARTICIPATION

- No change from last week's update.