



Linda S. Adams
Secretary for
Environmental Protection



Department of Toxic Substances Control

Maureen F. Gorson, Director
5796 Corporate Avenue
Cypress, California 90630



Arnold Schwarzenegger
Governor

Department of Toxic Substances Control Project Status Update for Former Wyle Laboratories Norco Facility Site June 8, 2007

PROJECT ACTIVITIES

DTSC held an open house on June 6, 2007 in Norco to update the community and other stakeholders regarding Wyle investigation activities. The following activities were shown:

- First round of sub-slab and soil gas sampling results at Norco High School's Science building;
 - Results of indoor air sampling results at 27 homes to the north and west of the site;
 - Results of fracture bedrock study;
 - Update on ongoing remedial investigation;
 - Status of sodium permanganate demonstration test;
 - Hydraulic containment for Northwest Area and
 - Ongoing Groundwater and Soil Gas Remediation
-
- DTSC plans to approve Technical Memorandum for hydraulic containment of contamination in groundwater at the Northwest Area this week. Wyle prepared this Technical Memorandum in response to DTSC's request. The scope of work is developed so that further migration of contaminated groundwater from the Northwest Area can be controlled;
 - DTSC conditionally approved Technical Memorandum for Additional Bedrock Evaluation in the Northwest Area on June 7, 2007. The scope of work includes conducting down-hole geophysics with acoustic televiewer and video logging and installing nested piezometers/monitoring wells. The objective of this investigation is to obtain information regarding the potential source areas and migration patterns down gradient of Northwest and Motor pool Areas. The information is important in planning an effective onsite and offsite remediation;

- DTSC is currently reviewing the Final Interim Remedial Investigation Report. The review is delayed because several other Technical Memorandums were prioritized for review. DTSC plans to complete its review at the end of June.

REPORTS UNDER REVIEW

- Data Transmittal Indoor Air Quality, Ambient Air Quality, and Soil Gas Sampling for a residence on Buckboard Lane;
- Interim Remedial Investigation Report;
- Data Transmittal Soil Gas Sampling Results from Passive and Permanent vapor Probes, Area A;
- Technical Memorandum Hydraulic Containment for Northwest Area;

ACTIVITIES COMPLETED LAST WEEK

Onsite:

- Conducted field performance monitoring for demonstration plan in Area F;
- Conducted O&M activities for soil vapor extraction system and also obtained monthly vacuum readings from the probes;

Offsite:

- Completed sampling associated with routine monitoring.

ACTIVITIES PLANNED FOR THIS WEEK

Onsite:

- Continue field performance monitoring for demonstration plan in Area F.
- Start field work associated with core holes in the Northwest Area in the week of June 18
- Conduct O&M activities for soil vapor extraction system.

Offsite:

- Install FLUTe liners in coreholes CH-8 and CH-9 on June 14 and June 15, 2007;

PUBLIC PARTICIPATION

- See previous page.

PROJECT SCHEDULE

- DTSC is finalizing the overall project schedule and plans to provide a summary as soon as the schedule becomes available.