



Linda S. Adams  
Secretary for  
Environmental Protection



## Department of Toxic Substances Control

---

Maureen F. Gorson, Director  
5796 Corporate Avenue  
Cypress, California 90630



Arnold Schwarzenegger  
Governor

### **Department of Toxic Substances Control Project Status Update for Former Wyle Laboratories Norco Facility Site June 22, 2007**

#### **PROJECT ACTIVITIES**

- DTSC held a meeting with a resident on Buckboard Lane on June 20, 2007 to discuss the results of the indoor air and soil gas sampling conducted on March 29, 2007. The sampling results indicated the presence of elevated levels of trichloroethene (TCE ) in indoor air. The soil gas sampling also indicated the presence of TCE. The indoor air sampling results are consistent with the results obtained in November 2006.

DTSC indicated to the resident that the following activities are being planned to further investigate indoor air contamination:

1. Sub-slab sampling to evaluate the potential of TCE migration through preferential pathway(s);
  2. Indoor air sampling in the living rooms and bathrooms;
  3. Sub-slab depressurization to further evaluate the potential for the presence/absence of indoor air source(s);
- DTSC completed its review of Technical Memorandum (TM) for hydraulic containment of contamination in groundwater at the Northwest Area this week. As a result of the review, DTSC has required the contractor to submit additional information including revisions to the figure to show monitoring and extraction wells. Wyle prepared this Technical Memorandum in response to DTSC's request to control further migration of contaminated groundwater offsite.
  - DTSC is currently reviewing the Final Interim Remedial Investigation Report. The review is delayed because several other Technical Memorandums were prioritized for review. DTSC plans to complete its review at the end of June.

- DTSC received Responses to DTSC comments on First Quarter Routine Monitoring Report on June 22, 2007;
- DTSC received Responses to comments on Additional Bedrock Evaluation in the Northwest Area on June 22, 2007;

## **ACTIVITIES COMPLETED LAST WEEK**

### Onsite:

- Continued field performance monitoring for demonstration plan in Area F.
- Started mobilization for the field work associated with core holes in the Northwest Area. This work is a part of additional bedrock evaluation;
- Conducted operations and maintenance (O&M) activities for soil vapor extraction system and sampling at permanent probes on Golden west Lane;

### Offsite:

- Installed FLUTE liners in coreholes CH-8 and CH-9;

## **ACTIVITIES PLANNED FOR THIS WEEK**

### Onsite:

- Initiate coring associated with additional bedrock evaluation in the Northwest Area;
- Continue field performance monitoring for demonstration plan in Area F;
- Continue O&M activities for soil vapor extraction system;

### Offsite:

- Start scheduling second round of indoor air sampling at 27 homes;

## **PUBLIC PARTICIPATION:**

The following documents have been transmitted to the project repositories:

- Data Transmittal Soil Gas Results From Passive and Permanent Vapor Probes, Area A for Former Wyle Laboratories on 5/18/2007;
- Data Transmittal Hexavalent Chromium Soil Sampling Results on 5/15/2007;
- Data Transmittal Area J PCB Soil Sampling Results on 4/24/2007;
- Preliminary Aquifer Test and Pilot Test Results on 2/13/2007;
- The First Quarter 2007 Ground Water Monitoring Report on 6/22/2007;

Former Wyle Laboratories Norco Facility Site  
June 25, 2007  
Page 2

## **PROJECT SCHEDULE**

- DTSC is finalizing the overall project schedule and plans to provide a summary as soon as the schedule becomes available.