



Linda S. Adams
Secretary for
Environmental Protection



Department of Toxic Substances Control

Maureen F. Gorson, Director
5796 Corporate Avenue
Cypress, California 90630



Arnold Schwarzenegger
Governor

Department of Toxic Substances Control Project Status Update for Former Wyle Laboratories Norco Facility Site July 13, 2007

PROJECT ACTIVITIES

- The field work associated with Demonstration Plan (DP) is complete. The DP was implemented to evaluate whether treatment of trichloroethene (TCE) in groundwater using sodium permanganate is effective. DTSC is expecting a report in mid-August for review and evaluation. The quarterly monitoring will continue for at least two rounds until December 2007. If the results show that sodium permanganate is effective, the technology can potentially be used both onsite and offsite for treatment of TCE in groundwater.
- DTSC received the screening Feasibility Study (FS) on July 9, 2007. The screening FS provides preliminary development and evaluation of remedial alternatives for the site. DTSC plans to provide comments in August 2007. A detailed Final FS will be submitted to DTSC in December 2007.
- DTSC is overseeing the second round of indoor air sampling at 27 homes on Golden west Lane, Third Street, Buckboard Lane and Hillside Avenue. DTSC is also collecting duplicate indoor air samples at selected homes for project quality assurance/quality control (QA/QC) purposes. The sampling will be completed at the end of July.
- DTSC plans to oversee second round of sub-slab sampling at Norco High School Science Building next week.

ACTIVITIES COMPLETED LAST WEEK

Onsite:

- Continued third quarter routine quarterly sampling;

- Continued drilling holes in the Northwest Area as part of additional bedrock evaluation;
- Conducted operations and maintenance (O&M) activities for soil vapor extraction system;

Offsite:

- Continued third quarter routine quarterly sampling;
- Continued second round of indoor air sampling at 27 homes;

ACTIVITIES PLANNED FOR THIS WEEK

Onsite:

- Continue drilling holes associated with additional bedrock evaluation in the Northwest Area;
- Continue third quarter routine quarterly sampling;
- Continue O&M activities for soil vapor extraction system;

Offsite:

- Continue third quarter routine quarterly sampling;
- Conduct a walk through for identification of indoor air and sub-slab sampling locations at Buckboard Lane home;
- Continue second round of indoor air sampling at 27 homes;

ADDITIONAL ACTIVITIES PLANNED FOR JULY

- Install sub-slab depressurization system at Buckboard Lane home;
- Conduct sub-slab sampling at Norco High School, Science Building;
- Conduct indoor air and sub-slab soil gas sampling at Buckboard Lane home;
- Finalize the Interim Remedial Investigation Report;
- Start review of the Screening FS;

PUBLIC PARTICIPATION:

- None to report.