



Linda S. Adams
Secretary for
Environmental Protection



Department of Toxic Substances Control

Maureen F. Gorson, Director
5796 Corporate Avenue
Cypress, California 90630



Arnold Schwarzenegger
Governor

Department of Toxic Substances Control (DTSC) Project Status Update for Former Wyle Laboratories Norco Facility Site May 2, 2008

DTSC plans to have an Open House on May 12, 2008 to provide information on draft Removal Action Work Plan (RAW) and receive your comments. The Open House will be held from 5:00 to 9:00pm at Corona-Norco Unified School District, Learning Center North, 2820 Clark Avenue, Norco 92860. The notification regarding this open house was placed in the newspaper last week. The fact sheet was sent to the addresses within quarter mile radius of the Wyle property.

The RAW proposes to excavate contaminated soil from three small areas: 1) lead-impacted soil from Area J14; 2) polychlorinated bi-phenyls (PCB) impacted soil from Area J11; and, 3) perchlorate-impacted soil from Area J11. The total amount of excavated soil is estimated at 105 cubic yards. The proposed soil excavation will be completed in less than 10 days. Confirmation sampling will be conducted after excavation to ensure the contamination is removed and remedial goals are achieved.

This RAW is not the final remedy for the site. Groundwater contamination is currently being investigated. A cleanup plan to address impacted groundwater will be available in the future.

Activities completed last week

Onsite:

- Continued operations of hydraulic containment system (HCS); Conducted routine O&M for HCS;
- Conducted operations and maintenance (O&M) activities for soil vapor extraction system;
- Continued second quarter 2008 routine sampling;

Offsite:

- Continued second quarter routine sampling;

Activities planned for this week

Onsite:

- Continue O&M activities for soil vapor extraction system;
- Continue HCS operations and associated routine maintenance;
- Perform O&M activities for HCS;

Offsite:

- Continue second quarter routine sampling;